Original / Duplicate / Triplicate SBR.No

CONTRACT CERTIFICATE

No. First and Part bill (For Other Works) Date.....20.....
Division : RR Nagar Project Sub-Division : RR Nagar Project
Estimate Cost (Rs.) :-500.00 Lakhs

Bill Received No .....Dated.....Cash Book Voucher No.....dated.....
Scheduled Docket No: Head of Account : P- D.R. No:

Name of Work (as per sanctioned estimate): Construction Of Market Building At J.P.Park In Ward No.17
Job Code:-

Name of Contractor and Full Address: Sri. purushotham Raju. N.

Reference to Agreement No /Wo No: EE(P)/RRN/No.NO/ 19 /19-20. Dt:- 27-09-2019

Certified that the measurements were taken by me on 11/03/2020 and recorded of Pages No 270577 to 581/1
Of measurement Book No :2708 . and that the work is satisfactorily executed.

Signature of Contractor **Officer-in-charge of work**

Certified that the measurements were taken by me on...11/03/2020.....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of Payment Sub Division Officer

1)	Total value of work done or supplies made as per account within	Bill value 23637891/-
2)	Deduct amount to be held in reserve being.....percent Rs.....	
3)	" Balance	
4)	Deduct Payment :	Adjustments Details
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....-	I.T. 472758-00
	Amount adjusted towards cash advance recovery of	CONST&SCST 472758-00
	b) Payments cost store or other materials supplied.	CBF 23638-00
	Now made recovery of amount creditable to this/other work Amount paid on this bill Cheque/Cash	FSD Bcn
5)	Balance being unpaid value of work done held in reserve	B C. 2363791-00
6)	Deduct cash advance made on the office Cash Book Voucher No..... date .....less adjustments	Royality 269691-00
7)	Net amount due to or from contractor Unadjusted items	Total 1475224-00
8)	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied	Net 22162667-00

Contractor's Signature

Received Rs... .....(in works)
.....

By Cash and by adjustment of Payment as per memorandum.
Witnesses:
1.
2.
Dated..... **Signature of Contractor**

Paid by me by cheque No..... Dated.....
Cash Rs..... Dated.....
Initials of Officer Making Payment

Passed for Rs. 23637891-00
Net Cheque Rs. 22162667-00
Adjustment Rs. 1475224-00 (For use in the Office)
Rs. In Words: Two Crore Twenty one lakh Sixty two thousand Six Hundred Sixty Seven only

Accts/Supp
RRNZ
BBMP

Executive Engineer

Scanned with CamScanner

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
1	Clearing grubbing road lane including up rooting rank vegitation , grass , brush , shrubs , sapling & trees of girth up to 300mm by manual means, in area of light jungle , removal of stumps , disposal of un serviceabale materials, stacking of serviceabale materials with in a lead of 100 mtr from road boundary , labour charges complete as per specifications.	Sqm	1600.00	7.00	0.00	0.00	1600.00	7.00	11200.00	1600.00	11200.00	
2	Dismanteling of Exsisting structures like Culverts, Bridges, retaining wall & other structures compraising of masanry, cement concrete, wood work, steel work including T& P and scaffolding wherever necessary, sorting the Dismentalled metrial,disposoble of unserviceble material & stacking servicable material with lead of 1000 mts, complete as per specification 1.) Lime concrete/ Cement Concrete	Cum	4.95	428.00	0.00	0.00	4.95	428.00	2119.00	4.95	2119.00	
3	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. –do– Dismantling brick/Tile work B. In cement mortar.	Cum	6.90	303.00	0.00	0.00	6.90	303.00	2091.00	6.90	2091.00	
4	Dismanteling of Exsisting structures like Culverts, Bridges, retaining wall & other structures compraising of masanry, cement concrete, wood work, steel work including T& P and scaffolding wherever necessary, sorting the Dismentalled metrial,disposoble of unserviceble material & stacking servicable material with lead of 1000 mts, B13complete as per specification !!!) Dismanteling of Stone masonary	Cum	13.00	303.00	0.00	0.00	12.94	303.00	3921.00 3920.00	12.94	3921 ~~3920.00~~	
5	Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeeding 50 m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and nealty dressed as per specifications	Cum	160.00	195.00	0.00	0.00	160.00	195.00	31200.00	160.00	31200.00	

Scanned with CamScanner

I.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
6	KSRB -2-2.1 : Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m. after breaking of clods complete as per specifications. (P.No.5, I.No.2.3 of PW,P & IWTD S.R 2016-17)	Cum	1318.79	235.00	0.00	0.00	1318.79	235.00	309916.00	1318.79	309916.00	
7	Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width in IN HARD SOIL not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m. after breaking of clods complete as per specifications	Cum	65.94	351.00	0.00	0.00	65.94	351.00	23146.00 23145.00	65.94	23146.00 23145	
8	Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor,along the external perimeter of building,expansion joints,over the top surface of consolidated earth on which apron is to be laid,surrounding of pipes and conduits with chloropyriphos emulsifiable concentrates of 20% concentration,including cost of chemical,diluting in water to one percent concentration, labour, HOM of equipments, complete as per specifications.(Plinth area of the building at ground floor only shall be measured)	Sqm	870.00	128.00	0.00	0.00	870.00	128.00	111360.00	870.00	111360.00	
9	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications.	Cum	209.50	2624.00	0.00	0.00	209.48	2624.00	549676.00	209.48	549676.00	
10	Providing and filling sand in foundation upto plinth to required depth for sub soil treatment including watering ramming with all lead and lift complete as per specifications.	Cum	26.00	2651.00	0.00	0.00	26.00	2651.00	68926 68917.00	26.00	68926 68917.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Remarks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
11	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density.	Cum	508.10	375.00	0.00	0.00	508.10	375.00	190538.00	508.10	190538.00	
12	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 180 kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregates @ 5.75 cum machine mixed, concrete laid in layers not exceeding 15 cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specification	Cum	191.90	6264.00	0.00	0.00	191.90	6264.00	1202079.00 1202061.6	191.90	1202079.00 1202062	
18	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges) Ready mixed Cement concrete for Beams, Staircase and Roof with M-30- Ground floor	Cum	649.50	7750.00	0.00	0.00	649.50	7750.00	5033609.00 5033625.	649.50	5033609.00	
19	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges -Ready mixed Cement concrete for Beams, Staircase and Roof with M-30 First Floor	Cum	211.50	7750.00	0.00	0.00	211.50	7750.00	1639143.00 1639125	211.50	1639143.00 1639125	
20	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges Ready mixed Cement concrete for Beams, Staircase and Roof with M-30 Second Floor	Cum	189.00 ✓	7750.00	0.00	0.00	189.00	7750.00	1464760.00 1464750.00	189.00	1464760.00 1464750	

Scanned with CamScanner

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
23	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for Foundation , footing , bases of columns for mass concrete including cost of all materials, labour complete as per specifications.	Sqm	523.00	287.00	0.00	0.00	495.69	287.00	142263.00	495.69	142263.00	
24	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specifications.	Sqm	1032.00	364.00	0.00	0.00	992.15	364.00	361142.00	992.15	361142.00	
25	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam hauncing cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications. - Ground Floor	Sqm	1012.00	318.00	0.00	0.00	1012.00	318.00	321815.00 321816.00	1012.00	321815.00 321816.00	
26	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam hauncing cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications. - First Floor	Sqm	488.20	324.00	0.00	0.00	413.12	324.00	133852.00 133851.	413.12	133852.00 133851.00	
27	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam hauncing cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 - Second Floor	Sqm	406.70	330.00	0.00	0.00	383.93	330.00	126698.00 126697	383.93	126698.00 126697	
36	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification. -Ground Floor	Sqm	475.76	454.00	0.00	0.00	331.50	454.00	150501.00	331.50	150501.00	
37	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification. -First Floor	Sqm	361.12	461.00	0.00	0.00	361.12	461.00	166474.00 166476.32	361.12	166474.00 166476	

Scanned with CamScanner

o	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification. -Second Floor	Sqm	361.12	467.00	0.00	0.00	360.68	467.00	168435.00 ↓ 168437.56	360.68	168435.00 168438	
1	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification upto 3.5 m from Ground level - Ground Floor	Sqm	924.42	389.00	0.00	0.00	924.42	389.00	359598.00 359599.38	924.42	359598.00	
42	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification upto 3.5 m from Ground level - First Floor	Sqm	865.80	395.00	0.00	0.00	865.80	395.00	341990.00 341991.	865.80	341990.00 341991	
43 -	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification upto 3.5 m from Ground level -Second Floor	Sqm	865.80	401.00	0.00	0.00	865.80	401.00	347185.00	865.80	347185.00	
46	Providing and removing centring, shuttering, strutting, proping etc., and removal of form work for stairs (excluding landing) except spiral staircase including cost of all materials,labour complete as per specification and directed by the Engineer in Charge - Ground Floor to First Floor	Sqm	24.50	590.00	0.00	0.00	24.50	590.00	14452.00 14455	24.50	14452.00 14455	
47	Providing and removing centring, shuttering, strutting, proping etc., and removal of form work for stairs (excluding landing) except spiral staircase including cost of all materials,labour complete as per specification and directed by the Engineer in Charge - First Floor to Second Floor	Sqm	21.30	596.00	0.00	0.00	21.30	596.00	12695.00	21.30	12695.00	
48	Providing and removing centring, shuttering, strutting, proping etc., and removal of form work for stairs (excluding landing) except spiral staircase including cost of all materials,labour complete as per specification and directed by the Engineer in Charge - Second Floor to Third Floor	Sqm	21.30	602.00	0.00	0.00	21.30	602.00	12823.00	21.30	12823.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Remarks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
50	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HOM of machineries etc., complete as per specifications.. FOR TMT Bars Fe- 500 - Ground Floor	MT	63.60	74000.00	0.00	0.00	63.25	74000.00	4680500.00	63.25	4680500.00	
51	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HOM of machineries etc., complete as per specifications. . FOR TMT Bars Fe- 500 - First Floor	MT	29.21	75827.00	0.00	0.00	29.21	75827.00	2214907.00	29.21	2214907.00	
52	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HOM of machineries etc., complete as per specifications. . FOR TMT Bars Fe- 500 - Second Floor	MT	25.80	76413.00	0.00	0.00	25.75	76413.00	1967635.00	25.75	1967635.00	
55	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No.5.4 - do - with solid concrete blocks of size 400x200x200mm Ground Floor	Sqm	421.20	1163.00	0.00	0.00	421.20	1163.00	489853.00 489855.	421.20	489853.00 489855	

Scanned with CamScanner

l.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
56	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No.5.4 - do - with solid concrete blocks of size 400x200x200mm First Floor	Sqm	705.50	1200.00	0.00	0.00	50.63	1200.00	60750.00 60756	50.63	60750.00 60756	
57	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No.5.4 - do - with solid concrete blocks of size 400x200x200mm Second Floor	Sqm	490.30	1238.00	0.00	0.00	50.63	1238.00	62674.00	50.63	62674.00 62680	
62	Providing 18mm thick cement plaster in single coat with cement mortor 1:3 to Brick masonary including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications Externel -Ground Floor	Sqm	354.40	303.00	0.00	0.00	185.01	303.00	56058.00	185.01	56058.00	
67	Providing 18mm thick cement plaster in single coat with cement mortor 1:4, to brick masonry including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(Internal) -Ground Floor	Sqm	1526.90	284.00	0.00	0.00	1231.19	284.00	349657.00	1231.19	349657.00	
72	Providing 12mm thick cement plaster in single coat with cement mortor 1:3, to ceiling including rounding off corners wherver required smooth rendering,: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications -to Ceiling - Ground Floor	Sqm	996.30	263.00	0.00	0.00	996.30	263.00	262027.00	996.30	262027.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
125	KSRB 7.7 : Providing and fixing in position in cement concrete 1:3:6 steel glazed windows and ventilators side hung/top hung fully openable as per approved drawings using Z angles of 25x33x3mm, weighing 1.419 Kg/m both for outer and inner frames and central mullion section of size 25x46x3mm. eighing 2.28Kg/m duly providing T section 19x19x3mm weighing 0.839 kg/m for glazing of windows not more than 34 cms. c/c including providing and fixing 4mm. thick reeded glass with teakwood beading of required size, all steel sections should confirm to I.S 7452:1990, 4nos. of holdfasts of pproved size, section should be cut to length welded and lectrically grinded subdividing frames of unit shall be tenonned and revetted into the frames electrically. All the steel surface shall be throughly cleaned free of rust and painted with one coat of anti-corosive paint and finishing with two coats of eady mix paint of approved colour and make including cost of materials, fixtures, labour and HOM complete as per pecifications. Specification No. KBS 7.12.1 / 7.12.2 / 7.12.3 / 7.12	Sqm	38.90	3693.00	0.00	0.00	26.10		0.00	26.10	0.00	
136	Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with High tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & pull operations complete including pulling hooks, 4Nos. handles with all fittings and accessories, painted with a coat of red lead paint (without top cover) cost of materials, labour, HOM of machinery complete as per specifications. Shutter size 3mx2.8 m - Ground Floor	Sqm	262.20	3553.00	0.00	0.00	7.65	3553.00	27180.00	7.65	27180.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
164	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG GI fish wire where ever necessary a) 19mm dia 2mm thick	Each	2000.00	849.00	0.00	0.00	2000.00	849.00	1698000.00	2000.00	1698000.00	
165	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG GI fish wire where ever necessaryb) 25mm dia 2mm thick	Each	1000.00	66.00	0.00	0.00	705.00	66.00	46530.00	705.00	46530.00	
166	Supplying following size heavy guage PVC conduit pipe and following thick confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures run with 18SWG GI fish wire where ever necessaryc) 32mm dia 2.5mm thick	Each	65.00	103.00	0.00	0.00	40.00	103.00	4120.00	40.00	4120.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
167	Supplying heavy gauge pvc conduit pipe ...dia...mm thick with suitable size bends, metal Junction boxes adhesive paste etc..,by groove cutting in the wall and fixing by bracing U & J hooks and Cement plasteriing upto the wall surface and run wirh 18 SWG GI fish wire run throughout the conduit where ever necessary. 19/ 20 mm dia 2mm thick	Rmtr	2000.00	64.00	0.00	0.00	225.00	64.00	14400.00	225.00	14400.00	
									23637891.00		23637891.00	
	Total Amount								25237888.00		25237888.00	

Certificate

1 The above work has been Completed satisfactorily
2 The debris has been removed and disposed from the work spot.
3 No. departmental issues are made to the contractor

Contractor Representative

Assistant Engineer
RR Nagara Division (Project)

Consultant Representative

Asst.Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಯೋಜನೆ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ

Scanned with CamScanner